BR 661/31-10-14 SBR 85/30-6-14

M.A.R. 57 (Rule 116)

Measurement Book No. C/09 170648

Serial No.....

Name of work.....From.....To.....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
		Bill no. 1st And Final					
	Name of work :- Filling of pothols in Asphalt and Sub Asphalt Road in Dwarkali Ward no. 15						
	Job Code no. 013-13-000062 P Cod - 2019						
	A.S. no. JC/D2/AA/116/13-14 Dt. 2.8.13						
	T.S. no EE/DD/TS/54/13-14 Dt. 8.8.13						
	Estn Rs. 5.0 Lacs						
	Work order no. ER/DD/WO/125/13-14 Dt. 29/8/13						
	Agency. ICRD Ltd						
	Date of Comm :- 22/04/14						
	Date of Complt :- 28/06/14						

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
			Revised on:- 30/06/14				
I. no.	(1) Earth work Excavation in ordinary Soil for handling and lowering the guid Namely & Remedy Excavated Stuff to a Distance not exceeding 50 mt & Lift upto 1.5 mt etc Complete.						
	Prev. Measurt in this MB. p. no (95) – 204.24 M³						
	@ Rs. 112.32/M³ ——— Rs						22,937/-
I no.	(2) providing laying, Spreading and Compacting graded Stone aggregate wet Mix Macadam in Chainage previously Related with water & Rolling with power Road Roller						
	in layers not exceeding 100 mm compacted thickness for Sub base						

M.A.R. 57 (Rule 116)

Measurement Book No. C/09 170649

Serial No.....

Name of work.....From.....To.....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	etc Complete.						
	Prev. Measurt in this MB. p. no (96) – 318.0 M³						
	@ Rs. 1058.48 / M³ ——— Rs. ———						Rs. 3,37,974/-
I no.	(3) Removal of all Failed Related & Completed Excavated to provide firm Vertical Surface of Face Cast on the Sides & Bed with hard Bituminous Related Course. 500.4 Quantity as Complete						
	Bhuvaneswar:- 1 No.	6	4.0	0.90	–	= 21.60	
		6	4.6	1.20	–	= 28.80	

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	K. Garden Nagu H.K	5	5.0	1.20	–	= 30.0	
		8	4.0	1.20	–	= 38.40	
	Meshwaramma Temple Area	4	3.0	0.90	–	= 10.80	
		2	3.0	0.80	–	= 4.80	
	Ganesha Saw Mill Rd	4	4.0	0.90	–	= 14.40	
		8	3.0	1.20	–	= 28.80	
	old C.M.C. Back Side Rd	2	2.50	1.20	–	= 6.0	
	Kamadhenu Kalthi Shed	5	4.0	0.90	–	= 18.0	
		6	4.0	1.20	–	= 28.80	
	Kalleshwara Nagar M. Road	4	2.50	1.20	–	= 12.0	
	Doddaballi M. Road	5	5.0	1.20	–	= 30.0	
		4	4.50	0.90	–	= 16.20	
	Doddaballi Govt. School Back Side	3	4.50	1.20	–	= 16.20	
		2	2.50	1.20	–	= 6.0	
						310.80	

M.A.R. 57 (Rule 116)

Measurement Book No. C/09 170650

Serial No.....

Name of work.....From.....To.....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	M.T.S. Colony	4	4.0	0.90	–	= 14.40	
	K. Garden Layout	4	4.0	0.90	–	= 14.40	
	S. Ranka. Road	4	5.0	0.90	–	= 18.0	
	Model Colony	4	4.0	0.90	–	= 14.40	
						372.0 M²	
		Limited to 325.35 M²					
		@ Rs. 378/M²				Rs 1,22,982/-	

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	
	P. No. (4) Disposal of debris from the work site to the Land allotted at Compalli.						
	Qty vide P. No. (1) in this MB P. No. (49)						204.21 M³
	@ Rs. 78.24/M³						Rs 15977/-
							4,99,820/-
	Add 10% ICR&DL Service Charges						49,983/-
							5,49,852/-
	Certificate: 1) The Agency has executed the work satisfactorily						
	2) There is no Departmental issues						
	3) The Agency has Received the Debris from the site						
	4) There is no any due from the Agency						

Audited and Passed by CE — 54985/-

4,47,072/-

1,02,785/-

Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Accounts Superintendent

D.B.M.P. Dasarahalli Division

M.A.R. 57 (Rule 116)

Measurement Book No. C/09 170693

Serial No.....

Name of work Filling of pot holes in Arterials and Sub-Arterials Road in Dwarka Wards From..... To.....

Name of Contractor of nature of Agency... KRIDL Ltd Job Code No. 015-13-000062

Date of commencement of work. Work order No. EE/DD/WO/125/13-14 Dt. 29/8/13

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
		Ext. by S.O Levels					
		Recorded on : 22/04/14					
2. and	(1) Earth work excavation in using Soil for Levelling and Leaving the same for Drains & Culverts & Trenches pipe lines Stuffs Remove not exceeding 50 mt. & lift upto 1.5 mt. all complete.						
	pot holes, Road cuttings and U.G.D. Cuttings						
	Bhubaneshwari Apartment	6	4.6	0.80	0.30	= 6.48	
		6	4.0	1.20	0.30	= 8.64	
	14. Gowda Nagar Main Road	5	5.0	1.20	0.30	= 9.0	
		8	4.0	1.20	0.30	= 11.52	

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Meshwaramma Temple Area C.Road.	4	3.0	0.90	0.30	= 3.24	
		2	3.0	0.80	0.30	= 1.44	
	Ganesha Saw Mill Road	4	4.0	0.90	0.30	= 4.32	
		8	3.0	1.20	0.30	= 8.64	
	old C.M.C. Back Side Road	2	2.50	1.20	0.30	= 1.80	
	Kamala Kathi Road	5	4.0	0.90	0.30	= 5.40	
		6	4.0	1.20	0.30	= 8.64	
		4	2.50	1.20	0.30	= 3.60	
	Dasara halli Main Road	5	5.0	1.20	0.30	= 9.0	
	Dasalli Govt. School Back Side	4	4.50	0.90	0.30	= 4.86	
		3	4.50	1.20	0.30	= 4.86	
		2	2.50	1.20	0.30	= 3.24	
	M.T.S. Colony Main Road	4	4.0	1.20	0.30	= 5.76	

M.A.R. 57 (Rule 116)

Measurement Book No. C/09 170694

Serial No.....

Name of work.....From.....To.....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Krishnagowda layout	6	3.0	0.90	0.30	= 4.86	
		3	3.0	1.20	0.30	= 3.24	
		5	5.0	0.90	0.30	= 6.75	
		4	4.0	1.20	0.30	= 5.76	
	Sri Raghavendra School Road	3	4.0	1.20	0.30	= 4.32	
		4	3.50	1.20	0.30	= 5.04	
		5	4.0	0.90	0.30	= 5.40	
	Nrupathunga Road	2	3.0	1.20	0.30	= 2.16	
	Sri Ramalu Road	4	5.0	1.50	0.30	= 9.0	
		2	4.0	1.20	0.30	= 2.88	

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Madd Colony	5	3.50	0.50	0.30	= 3.37	
		4	4.0	1.50	0.30	= 7.20	
	Kalaikathiraya M. Road	6	4.0	0.90	0.30	= 6.48	
		4	3.0	1.20	0.30	= 4.32	
	opp:- Kaliyamma Temple Road	4	3.0	1.20	0.30	= 4.32	
		3	6.0	1.20	0.30	= 6.48	
	Kalaikathiraya Govt. School	4	5.0	1.20	0.30	= 7.20	
	opp:- Road x C.Rly	6	3.50	1.50	0.30	= 9.45	
		5	4.0	1.20	0.30	= 7.20	
	Abstract						
			AB 22/04/14 T. Qty.			204.21 M³	
			Measurements Carried on 5/05/14				
I. no. (2)	Providing, laying, Spreading and Compacting						
	Graded Stone aggregate to Wet Mix Macadam						
	including premixing the Material With OMC						

M.A.R. 57 (Rule 116)

Measurement Book

No. C/09 170695

Serial No.....

Name of work.....From.....To.....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	in Mechanical etc Complete.	Mix	Macadam	layer		With prm Sub Bas	
	Quantity same as I. no. (1) in this MB. P. (31) -						
	B.W.S.S.B cutting for water pipe line x C.G.D.					= 204.21	
	Grape Garden M.R	4	8.50	0.50	0.30	= 8.64	
		4	8.50	0.50	0.30	= 8.64	
	S.M. Road Adjacent opp. Apartment	5	6.0	0.50	0.30	= 8.10	
	Anagappa Chemistry Backside	6	8.0	0.50	0.30	= 12.96	
		8	6.0	0.50	0.30	= 12.96	

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Kalahetti nagar Chudustha Hosur Road.	6	8.50	0.50	0.30	= 12.90	
		8	8.60	0.50	0.30	= 17.28	
		4	6.50	0.50	0.30	= 6.48	
	Kuvempu Road	4	8.10	0.50	0.30	= 8.64	
		6	9.10	0.50	0.30	= 11.34	
		5	6.50	0.50	0.30	= 8.75	
				T. Qty		320.96 M³	
			319.0 M³				
						$105/14	

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57

Serial No...
Name of w
Name of C
Date of con

Date	Ful
1	
I no	(1)